THE MINISTER OF STATE IN THE MINISTRY OF SHIPPING, ROAD TRANSPORT AND HIGHWAYS (SHRI K.H. MUNIYAPPA): (a) and (b) The likely date of completion of the rail-over-bridge (ROB) is March, 2009. The delay in completion is due to finalization of drawing of ROB and viaduct.

Construction work of NHs in Assam

1211. KUMAR DEEPAK DAS: Will the Minister of SHIPPING, ROAD TRANSPORT AND HIGHWAYS be pleased to state:

(a) whether completion of construction of four-lane National Highways in Assam is delayed;

(b) the extra cost that has been incurred due to such situation;

(c) the present target date of completion of the construction and the details, NH-wise; and

(d) whether the implementing authorities have failed to resume the construction works as per clause of the tender and agreement and the details thereof?

THE MINISTER OF STATE IN THE MINISTRY OF SHIPPING, ROAD TRANSPORT AND HIGHWAYS (SHRI K.H. MUNIYAPPA): (a) and (b) Yes, Sir. The increase in cost, if any, can only be calculated after completion of the project. Cost escalations due to delays are paid as per contract, according to which in case the project is delayed due to fault on the part of the contractor, liquidated damage is imposed and no escalation is paid. Escalations are paid only in case the delay is beyond the control of the contractor.

(c) Details are enclosed as statement. (*See* below).

(d) No, Sir. However, due to security concerns some contractors have refused to undertake work in certain stretches of highways falling in N.C. Hills district of Assam.

Statement

Status of NHDP works in the State of Assam

Sl. No.	Stretch	NH No.	Length (in Kms)	Length Com-pleted	Present Status	Date of Completion/ Anticipated Completion	Total Project Cost (Rs. in crores)
1	2	3	4	5	6	7	8
1.	Guwahati Bypass (EW-14/AS)	37	10.5	8	4 LANED	Jun-2004	63.69
2.	Guwahati bypass (EW/7)	37	8	8	4 LANED	Dec-2003	54.87
3.	Nalbari to Bijni (AS-6)	31	25	0	Under Implementation	Jun-2009	225

1	2	3	4	5	6	7	8
4.	Nalbari to Bijni (AS-7)	31	27.3	0	Under Implementation	Jun-2009	208
5.	Nalbari to Bijni (AS-8)	31	30	0	Under Implementation	Jun-2009	200
6.	Nalbari to Bijni (AS-9)	31	21.5	0	Under Implementation	Jun-2009	142
7.	Brahmputra Bridge (AS-28)	31	5	0	Under Implementation	Apr-2010	217.61
8.	Bijni to Assam/ WB Border (AS-10)	31C	33	0	Under Implementation	Jun-2009	237.8
9.	Bijni to Assam/ WB Border (AS-11)	31C	30	0	Under Implementation	Jun-2009	195
10.	Bijni to Assam/ WB Border (AS-12)	31C	30	0	Under Implementation	Jun-2009	230
11.	Guwahati to Nalbari (AS-4)	31	28	0	Under Implementation	Jun-2009	175.96
12.	Guwahati to Nalbari (AS-5)	31	28	0	Under Implementation	Jun-2009	198.16
13.	Silchar-Udarband (AS-1)	54	32	0	Under Implementation	Jun-2009	154.57
14.	Harangajo to Maibang (AS-21)	54	26	0	Under Implementation	Dec-2009	212
15.	Harangajo to Maibang (AS-22)	54	24	0	Under Implementation	Dec-2009	196
16.	Harangajo to Maibang (AS-23)	54	16	0	Under Implementation	Dec-2009	280
17.	Maibang to Lumding (AS-27)	54	21	0	Under Implementation	Dec-2009	200
18.	Lanka to Daboka (AS-16)	54	24	0	Under Implementation	Jun-2009	225
19.	Maibang to Lumding (AS-26)	24	23	0	Under Implementation	Nov-2009	167.64

1	2	3	4	5	6	7	8
20.	Maibang to Lumding (AS-25)	54	28	0	Under Implementation	Dec-2009	199.81
21.	Maibang to Lumding (AS-24)	54	15	0	Under Implementation	Nov-2009	155.04
22.	Lumding to Daboka (AS-15)	54	18.5	0	Under Implementation	Sep-2010	130
23.	Daboka to Nagaon (AS-17)	36	30.5	0	Under Implementation	Jun-2009	225
24.	Dharamtul to Sonapur (AS-19)	37	25	0	Under Implementation	Jun-2008	200
25.	Dharamtul to Sonapur (AS-20)	37	22	0	Under Implementation	Dec-2009	160
26.	Sonapur to Guwahati (AS-3)	37	19	0	Under Implementation	Dec-2009	245
27.	Nagaon bypass (AS-18)	37	23	0	Under Implementation	Jun-2009	230
28.	Nagaon to Dharmatul (AS-2)	37	25	0	Under Implementation	Dec-2009	364.72
29.	Construction of 10 km service road and one 2 lane Flyover on Guwahati Bypass (AS-14A)	37	10	0	Under Implementation	Dec-2008	33.78
30.	Udarband to Harangajo (AS-14)	54	31	0	Balance for award	—	—
31.	Doboka-Assam/ Nagaland Border	36	124	0	Balance for award	—	—
32.	Baihata Chariali-Banderdewa	54	314	0	Balance for award	—	—
33.	Banderdewa-Assam/ AP Border	52A	9	0	Balance for award	—	—
34.	Assam/Meghalaya Border-Assam/ Tripura Border	44	116	0	Balance for award	—	—
35.	Silchar-Assam/ Mizoram Border	54	50	0	Balance for award	—	—